EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements cc Road and drain cat amoga hotel back Side Roads in Dasarahalli in ward No. 15.
2	Amount of Work Portion	P-1771 POW
3	Estimated cost	RS 20.00 lakhs.
4	Name of contractor	Sri. Eregowda. SM.
5	Agreement No	EE/DD/WO/260/17-18, 07.03.2018.
6	NO and Date under which work order issued	EE/DD/WO/260/17-18, 07.03.2018.
7	Time limit originally fixed for completion	90 days.
8	Date of application by the contractor for granting extension of time	29-03-2018
9	Date of receipt of application in the sub division office	29-03-2018.
10	Extension granted if any	yes.
	i)	Nill
	ii)	Nill
11	Work Carried out by the contractor during the original period stipulated in the contract	80%
12	work Carried out during 1st extension.	Nill
13	work Carried out during 2nd extension.	Nill
14	Time now applied for	60 day's
15	Date of recommending time limit applied for	60 day's
16	whether the original application of the contractor is enclosed	Yes
17	Balance of work remaining to be done	20%
18	Probable time required for completion of remaining work	60 day's
19	Cost of work charged establishment charged on the work after the expairy of original period	Nill
20	Whether notice as per clause of contract has been issued	Nill
21	Remarks of the AEE and the daily rate of penalty proposed	Consider the EOT without Penalty.
22	Remarks of the EE with the daily rate of penalty proposed	Recommend for EOT approval

ASSISTANT ENGINEER
Ward No 15

EXECUTIVE ENGINEER
Dasarahalli Division

ASSISTANT EXECUTIVE ENGINEER
T Dasarahalli SUB DIVISION

As recommended by EE
EOT is approved